

- Deleted the first sentence of the note for resurfacing projects not affecting utilities under the **UTILITIES** note. The deleted sentence was, “Utilities are not planned to be affected on this project.”
- **UNCLASSIFIED EXCAVATION, DIGOUTS** Updated note, changed “Base Course, Salvaged” to “Base Course” and inserted standard rates. Updated the standard rates for unclassified excavation digouts, remove asphalt concrete pavement, base course for backfill, and asphalt concrete composite.
- Updated **GRIND RUMBLE STRIPS/STRIPES IN ASPHALT CONCRETE.** Add a new note for Mitchell region.
- Updated **GRIND SINUSOIDAL RUMBLE STRIPS/STRIPES IN ASPHALT CONCRETE.** Add a new note for Mitchell region.
- Added new note for **GRIND 6” TRANSVERSE RUMBLE STRIPS IN ASPHALT CONCRETE.** Note was combined with PCC pavement and was revised just for Asphalt Concrete to simplify.
- Revised note for **GRIND SINUSOIDAL CENTERLINE RUMBLE STRIPE IN ASPHALT CONCRETE.** Note was revised for standard and sinusoidal rumble strips with a special note for Mitchell Region. Flush seal rate set at 0.10 gal./sq yd when flush seal is eliminated. A standard width of 24” was set.
- Added new note for **GRIND SINUSOIDAL TRANSVERSE RUMBLE STRIPS IN ASPHALT CONCRETE.** Note was combined with PCC pavement and was revised just for Asphalt Concrete to simplify.
- Updated **GRIND SINUSOIDAL TRANSVERSE RUMBLE STRIPS/STRIPES IN PCC PAVEMENT.** Note covered both Asphalt Concrete and PCC Pavement and was revised just for PCC Pavement.
- Added new notes for **GEOTEXTILE BOND BREAKER FABRIC** and **CONCRETE PLACEMENT ON GEOTEXTILE BOND BREAKER FABRIC.** These notes are for projects with Geotextile Bond Breaker Fabric that does not include the Special Provision for PCC Overlay.